EXTENSION OF TIME PROPOSAL

1	Name of work	Imprts to Storm water drain * in ward no. 05 VAKKW.
2	Amount of Work Portion	784125/-
3	Estimated Cost	10.00 Lakhs.
4	Name of contractor	Madhu Gowda. H.A.
5	Agreement No.	92 | 1.9.2020
6	No. and date under which work order issued	92 | 2.9.2020
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	95 %.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	9 Days.
15	Date of recommending time limit applied for	2.11.2020 to 10.11.2020
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	5 %.
18	Probable time required for completion of remaining work	10.11.2020.
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be Approved with Nominal Penalty.
22	Remarks of the EE with the daily rate of penaity proposed	EOT Approved with Nominal Penalty.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer